



# TWO WEEK LOOK AHEAD SCHEDULE

## PROJECT: DCKA-2021-C-0025 Cleveland Park Streetscape & Drainage Improvements

CAPITOL PAVING OF D.C., INC

Week Start:

Today Date:

Display Week:



ID	ACTIVITY	RESOURCE	COMMENTS	PROGRESS	START	END	DURATION	Mar 28, 2022							Apr 4, 2022							Apr 11, 2022																						
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S																
<b>DCKA-2021-C-0025.3.2 Material Submittals</b>																																												
					<b>2/1/2022</b>	<b>6/2/22</b>	<b>57</b>																																					
A1350	Prepare & Submit - Surface-Civil Materials	CPDC PM		50%	2/1/22	6/2/22																																						
A1360	Prepare & Submit - Furnishings Materials	CPDC PM		50%	2/1/22	6/2/22																																						
A1420	Engineer's Review & Approval - DDOT Surface-Civil Submittals	Engineer		50%	2/1/22	6/2/22																																						
A1430	Engineer's Review & Approval - DDOT Furnishings Submittals	Engineer		50%	2/1/22	6/2/22																																						
<b>DCKA-2021-C-0025.6 Pre-Construction</b>																																												
					<b>3/10/22</b>	<b>3/25/22</b>	<b>20</b>																																					
A1540	Project Stake Out & Lay Out	CPDC		65%	3/7/22	4/2/22																																						
<b>DCKA-2021-C-0025.7.1 Phase 1 (ORDWAY ST)</b>																																												
					<b>3/21/22</b>	<b>3/25/22</b>	<b>9</b>																																					
A11000	PH1 Install MOT Signs & Devices	CPDC	Completed	100%	3/21/22	3/25/22																																						
A11010	PH1 Install Erosion & Sediment Controls	CPDC	Completed	100%	3/21/22	3/25/22																																						
A11020	PH1A & Misc Test Pit, Layout, and Sawcut	CPDC		40%	3/21/22	4/15/22																																						
A11050	PH1A Install Stormdrain MH 5-3, MH 8-1, and I 5-1	CPDC	Tentative on RFIs Resolution	0%	4/4/22	4/18/22																																						
<b>DCKA-2021-C-0025.7.3 Phase 3 (PORTER ST)</b>																																												
					<b>3/21/2022</b>	<b>3/25/22</b>	<b>9</b>																																					
A3000	PH3 Install MOT Signs & Erosion and Sediment Controls	CPDC	Completed	100%	3/21/22	3/25/22																																						
A3010	PH3G-I Test Pit, Layout, and Sawcut	CPDC		80%	3/23/22	4/2/22																																						
A3020	PH3G Install Stormdrain Structures I9-3, MH9-2, I9-4, MH9-3, 9-1, MH9-1	CPDC		22%	3/25/22	4/21/22																																						